



ShutDown Day #	Daily Review Meeting - PTP 2 Extension Work						Date	Day	
2							17/04/2026	Friday	
Members Present	RVP	PBS	ManiKanta	SubaRao	J Basha	Chakrpani	For The day	MTD	
	Hari	Dariya vali	Naga Babu	Teja			9	18	
Absent (for the day)							0	1	
Key High Lights Of Yesterday	#	Task in Detail							
		Started with Samll Pooj Performed at 1 st stage thrusher line							
		Performed by RVP - Pradeep and Dept engg, Attained by All Contract and Company PPL							
		Shrinue Engg and Chan Basha are at Task wrt there assigned activity							
	Electrical Disconnection and Cable removing started								
Incident of Accident / Fire (If Any)	NA						MTD	Zero	
Name	#	Activity planned for the day							
Subba Rao		Activity On Going ELE 01: 20% ELE 02: 10%							
( 6PPL)		Area Lighting - PO need to be signed as to start with Little Overnight work incase its demanded							
ManiKantta		Ongoing : MECT 06 , 47,79,53,							
(15 PPL)~ 6 Teams		Preparatory work at In-house and Contractual work Identified and started							
NagaBabu		Thrushing Belt at Its final Completion stage							
		Job Work for Spare development - inprogress - ie Tipping tables shaft , gear etc							
J Banasha		Stem Complex moved to new location and started with the dismantling of VOV							
(3 PPL) / Chan Basha		Decided to have Activi base review ( applicable all task)							
Chakrpani		Started with few task - Bust advices to prepare a proper Gantt chart for Utility with specif sr no							
(7 PPL)		Work in prgress on drafting the task menawhile going it witj Pipe line work for Office							
Hari		Shopfloor Cleaning is Going on							
(6 + 17 PPL)									
Contractor	Planned	Ongoing	Complete	Contractor	Planned	Ongoing	Completed	Summery	
Shrinu	11	2	0	Bhanu				Planned	
Muiddin	9							34	
Abdullah								Completed	
Rafi	14	0	0					0	
Contract Manpower Summery									
Name of Contractor	For the day	MTD	Name of Contractor	For the day	MTD	TOTAL			
Shrinu Engg	9	18	Bhanu			For the day	MTD	51	
Chan Basha	6	11	Bulliya						
Muiddin	7	12	Sunny			27			
Rafi	0	0							
Abdullh	5	10							
Material Received (If any)	MS Sheets				Daily Wages (for the day)		Status Updation		
	Thrushers from Front line				Male	Female	On Zoho		
					37	35	Yes	No X	
New PO/WO raised (If any)	Mech : 6 PO				Daily Wages MTD		On Landing Page		
	Elect : 3 PO				Male	Female	Yes X	No	
Open Activity	PO Drafting and signing for Utility activity				72	71	Communicated		
(Need Input From TOP)	Layout Finalisation				Total MTD	143	Yes	No X	
Activity Completion Matrics							Signature		
Location	Planned	Ongoing	Completed	% Completion		Production Manager			
Tipping Line	20	1	0						
Butts Line	24	0	0						
Thrushing ( 4 stages)	63	2	0						
NTRM + LRD+ Final Packing	4	1	0						
SRD + Stem complex	18	2	0						
Utility	35	3	0						
Electricals	23	2	0						
New Add-on activity (if any)									
SPI - Schedule Performance Index		EV		Avg % Completion					
PV - Shut down Window - 45 days						Project Manager			
Note : SPI = 1 (OK) if SPI less than 1 (Behind Schedule) if SPI More than 1 (Good - Ahead of Schedule) Visit : www.ptp2.ttserver.in									