



| ShutDown Day #   | Daily Review Meeting - PTP 2 Extension Work |   |                    |                           |         |                    | Date        | Day       |
|--|---|---|--------------------|---------------------------|---------|--------------------|-------------|-----------|
| 7  |   |   |                    |                           |         |                    | 22/04/2026  | Wednesday |
| Members Present  | RVP   | PBS   | ManiKanta          | SubaRao                   | J Basha | Chakrpani          | For The day | MTD       |
|  | Hari  | Dariya vali   | Naga Babu          | Teja                      |         |                    | 7           | 59        |
| Absent (for the day)   | NagaBabu / RVP                              |   |                    |                           |         |                    | 2           | 8         |
| Key High Lights Of Yesterday   | #   | Task in Detail  |                    |                           |         |                    |             |           |
|  |   | ELE - 04 - 02 Completed   |                    |                           |         |                    |             |           |
|  |   | Started with Updating Digital asset ie ZOHO , Landing Page etc By Darya Valli             |                    |                           |         |                    |             |           |
|  |   |   |                    |                           |         |                    |             |           |
| Incident of Accident / Fire (If Any)   |   |   | NA                 |                           |         |                    | MTD         | Zero      |
| Name   | #   | Activity planned for the day  |                    |                           |         |                    |             |           |
| Subba Rao  |   | Activity On Going ELE 25: 50% ELE 08 : 10 % Started today                                 |                    |                           |         |                    |             |           |
| ( 6PPL)  |   | Completed : ELE 04 and 02 : 100 %   |                    |                           |         |                    |             |           |
| ManiKantta   |   | Completed : Mect 08 : 100%  |                    |                           |         |                    |             |           |
| (15 PPL)~ 6 Teams  |   | Ongoing : MECTH 12 : 80% MECTH 02 : 50% MECB 13 : 80% MECT 9 : 90% MECB 10-11-12 : 50%    |                    |                           |         |                    |             |           |
| NagaBabu   |   | Completed with option 01 For Stem Complx Re Arrangment of Conveyor                        |                    |                           |         |                    |             |           |
| J Banasha  |   | Stem Redryer Door line sketch will be made, Stem complex final approval will be confirmed |                    |                           |         |                    |             |           |
| (3 PPL) / Chan Basha   |   | Ongoing : MECS 01 : 30 % , MECS 07: 50 % , MECL 7 : 50 %                                  |                    |                           |         |                    |             |           |
| Chakrpani  |   | Ongoing : UT07 : 20% UT08 : 70% UT10 : 40% UT13 : 30% UT23 : 25% UT25 : 35%               |                    |                           |         |                    |             |           |
| (7 PPL)  |   | UT16 : 10% (Started today)  |                    |                           |         |                    |             |           |
| Hari   |   | No Review Being absent for meeting  |                    |                           |         |                    |             |           |
| (6 + 17 PPL)   |   |   |                    |                           |         |                    |             |           |
| Contractor   | Planned                                     | Ongoing   | Complete           | Contractor                | Planned | Ongoing            | Completed   | Summery   |
| Shrinu   | 11  | 2   | 0                  | Bhanu                     | 1       | 1                  |             | Planned   |
| Muiddin  | 9   | 2   |                    |                           |         |                    |             | 35        |
| Abdullah   |   |   |                    |                           |         |                    |             | Completed |
| Rafi   | 14  | 0   | 0                  |                           |         |                    |             | 0         |
| Contract Manpower Summery  |   |   |                    |                           |         |                    |             |           |
| Name of Contractor   | For the day                                 | MTD   | Name of Contractor | For the day               | MTD     | TOTAL              |             |           |
| Shrinu Engg  | 20  | 106   | Bhanu              | 5                         | 17      | For the day        | MTD         | 230       |
| Chan Basha   | 6   | 29  | Bulliya            | 0                         | 6       |                    |             |           |
| Muiddin  | 8   | 43  | Sunny              | 4                         | 15      | 43                 |             |           |
| Rafi   | 0   | 0   |                    |                           |         |                    |             |           |
| Abdullh  | 0   | 14  |                    |                           |         |                    |             |           |
| Material Received (If any)   | NA  |   |                    | Daily Wages (for the day) |         | Status Updation    |             |           |
|  |   |   |                    | Male                      | Female  | On Zoho            |             |           |
|  |   |   |                    | 20                        | 28      | Yes                | No X        |           |
| New PO/WO raised (If any)  | NA  |   |                    | Daily Wages MTD           |         | On Landing Page    |             |           |
|  |   |   |                    | Male                      | Female  | Yes X              | No          |           |
| Open Activity  | Relocation of NTRM - plan and layout        |   |                    | 176                       | 200     | Communicated       |             |           |
| (Need Input From TOP)  | Final Say on Boiler Work                    |   |                    | Total MTD                 | 376     | Yes                | No X        |           |
| Activity Completion Matrics  |   |   |                    |                           |         | Signature          |             |           |
| Location   | Planned                                     | Ongoing   | Completed          | % Completion              |         | Production Manager |             |           |
| Tipping Line   | 20  | 4   | 1                  | 5.0                       |         |                    |             |           |
| Butts Line   | 24  | 3   | 0                  | 0.0                       |         |                    |             |           |
| Thrushing ( 4 stages)  | 63  | 2   | 13                 | 20.6                      |         |                    |             |           |
| NTRM + LRD+ Final Packing  | 4   | 1   | 0                  | 0.0                       |         |                    |             |           |
| SRD + Stem complex   | 18  | 2   | 0                  | 0.0                       |         |                    |             |           |
| Utility  | 35  | 7   | 3                  | 8.6                       |         |                    |             |           |
| Electricals  | 23  | 2   | 3                  | 13.0                      |         |                    |             |           |
| New Add-on activity (if any)   | 187   |   | 20                 |                           |         |                    |             |           |
| SPI - Schedule Performance Index   | 1.5   |   |                    | Avg % Completion          |         |                    |             |           |
| PV - Shut down Window - 45 days  |   |   |                    | 10.7                      |         |                    |             |           |
| Note : SPI = 1 (OK) if SPI less than 1 (Behind Schedule) if SPI More than 1 (Good - Ahead of Schedule) Visit : www.ptp2.ttsserver.in |   |   |                    |                           |         |                    |             |           |