



ShutDown Day #	Daily Review Meeting - PTP 2 Extension Work						Date	Day	
8							23/04/2026	Thrusday	
Members Present	RVP	PBS	ManiKanta	SubaRao	J Basha	Chakrpani	For The day	MTD	
	Hari	Dariya vali	Naga Babu	Teja			9	68	
Absent (for the day)	NagaBabu						1	9	
Key High Lights Of Yesterday	#	Task in Detail							
		Received Final Offer fro Cylinder Automation							
		Mr Bhanu Visited with the second version of NTRM relocation plan.							
		Received Final Proposal with Cost offer from Kumar Velu for Open bleed sys , DRF and allied requirement							
Incident of Accident / Fire (If Any)			NA			MTD	Zero		
Name	#	Activity planned for the day							
Subba Rao		Activity On Going ELE 25: 50% ELE 08 : 50 % ELE 02 : 50 %							
(6PPL)		Completed : ELE 04 and 02 : 100 %							
ManiKantta		Completed : Mect 6 & 8 : 100% MECB 16 : 100% , Ongoing : MECT13 : 50% MECT14 : 50% MECTH 02 & 27 : Started							
(15 PPL)~ 6 Teams		Ongoing : MECTH 12 : 80% MECTH 02 : 50% MECB 13 : 80% MECT 9 : 90% MECB 10-11-12 : 50%							
NagaBabu		On Sick Leave							
J Banasha		Stem Redryer Door line sketch in process , Stem complex final approval will be confirmed with BVS Sir							
(3 PPL) / Chan Basha		Ongoing : MECS 01 : 30 % , MECS 07: 50 % , MECL 7 : 50 %							
Chakrpani		Ongoing : UT07 : 25% UT08 : 70% UT10 : 40% UT13 : 30% UT23 : 25% UT25 : 40%							
(7 PPL)		UT16 : 15% and UT 28 : 10% (Started today)							
Hari		Fire Extengusher CO2 - 29 nos Sent for Sri Sai							
(6 + 17 PPL)		Area Cleaning inprogress							
Contractor	Planned	Ongoing	Complete	Contractor	Planned	Ongoing	Completed	Summery	
Shrinu	11	2	1	Bhanu	1	1		Planned	
Muiddin	9	2						35	
Abdullah								Completed	
Rafi	14	0	0					1	
Contract Manpower Summery									
Name of Contractor	For the day	MTD	Name of Contractor	For the day	MTD	TOTAL			
Shrinu Engg	14	120	Bhanu	11	28	For the day	MTD		
Chan Basha	8	37	Bulliya	0	6				
Muiddin	12	55	Sunny	4	19	53	283		
Rafi	0	0							
Abdullh	4	18							
Material Received (If any)	Rotex Belt			Daily Wages (for the day)		Status Updation			
				Male	Female	On Zoho			
				26	28	Yes	No X		
New PO/WO raised (If any)	NA			Daily Wages MTD		On Landing Page			
				Male	Female	Yes X	No		
Open Activity	Relocation of NTRM - plan and layout			202	228	Communicated			
(Need Input From TOP)	Final Say on Boiler Work			Total MTD	430	Yes	No X		
Activity Completion Matrics							Signature		
Location	Planned	Ongoing	Completed	% Completion					
Tipping Line	20	6	2	10.0					
Butts Line	24	5	2	8.3					
Thrushing (4 stages)	63	6	15	23.8					
NTRM + LRD+ Final Packing	4	1	0	0.0		Production Manager			
SRD + Stem complex	18	2	0	0.0					
Utility	35	4	3	8.6					
Electricals	23	2	4	17.4					
New Add-on activity (if any)	187		26						
SPI - Schedule Performance Index	1.7			Avg % Completion					
PV - Shut down Window - 45 days				13.9		Project Manager			
Note : SPI = 1 (OK) if SPI less than 1 (Behind Schedule) if SPI More than 1 (Good - Ahead of Schedule) Visit : www.ptp2.ttsserver.in									