



ShutDown Day #	Daily Review Meeting - PTP 2 Extension Work						Date	Day	
14							29/04/2026	Wednesday	
Members Present	RVP	PBS	ManiKanta	SubaRao	J Basha	Chakrpani	For The day	MTD	
	Hari	Dariya vali	Naga Babu	Teja			10	108	
Absent (for the day)	NA						0	9	
Key High Lights Of Yesterday	#	Task in Detail							
Incident of Accident / Fire (If Any)		NA				MTD	Zero		
Name	#	Activity planned for the day							
Subba Rao		Activity On Going ELE 13: 50% ELE 08 : 50 % ELE 02 : 50 % ELE 12 : 40% ELE 09 : 50% ELE 10-11 : 20%							
(6PPL)		Completed :							
ManiKantta		Completed: MECTH 52 : 100% MECB 27 ,36 , 30 ,31 : 100% , MECTH 47 : 100% , MECT 9 ,13,14,15 - 100%							
(15 PPL)~ 6 Teams		Ongoing : MECTH 21 : 30% , MECB 26: 80% , MECTH 46,50 ,53, 57, 59, 60 : 50 % , MECT 2 : 50 % MECTH 64 , 84 : 80%							
NagaBabu		Lamina Redryer Autofeeder Chaon Roller and Bush 250 Nos							
		Manufacturing inprocess							
J Banasha									
(3 PPL) / Chan Basha		Ongoing : MECS 12 : 60 % , MECL 7 : 70 % , MECL 10 : 30% , MECS 16 , 9: 50%							
Chakrpani		Ongoing : UT07 : 45% UT08 : 75% UT10 : 50% UT13 : 40% UT23 : 35% UT25 : 45% UT 29 : 25%							
(7 PPL)		UT16 : 40% and UT 28 : 15% UT 05 : 30%							
Hari		First Stage Thrushing Top Roof Area Air Cleaning							
(6 + 17 PPL)		Area Cleaning inprogress							
Contractor	Planned	Ongoing	Complete	Contractor	Planned	Ongoing	Completed	Summery	
Shrinu	14	4	2	Bhanu	2	2	0	Planned	
Muiddin	10	8	2	Boiler Shrinu	6	2	0	52	
Abdullah	6	4	2					Completed	
Rafi	14	0	0					6	
Contract Manpower Summery									
Name of Contractor	For the day	MTD	Name of Contractor	For the day	MTD	TOTAL			
Shrinu Engg	15	185	Bhanu	9	64	For the day	MTD		
Chan Basha	11	71	Bulliya	0	6		57	476	
Muiddin	9	90	Sunny	0	23	476			
Rafi	0	0	kiran and Arun	7	13				
Abdullh	4	22	Boiler Shrinu	2	2				
Material Received (If any)				Daily Wages (for the day)		Status Updation			
				Male	Female	On Zoho			
				28	29	Yes	No X		
New PO/WO raised (If any)	NA			Daily Wages MTD		On Landing Page			
				Male	Female	Yes X	No		
Open Activity	Relocation of NTRM - plan and layout			335	366	Communicated			
(Need Input From TOP)				Total MTD	701	Yes	No X		
Activity Completion Matrics						Signature			
Location	Planned	Ongoing	Completed	% Completion		Production Manager			
Tipping Line	20	4	8	40.0					
Butts Line	24	6	10	41.7					
Thrushing (4 stages)	63	4	24	38.1					
NTRM + LRD+ Final Packing	4	2	1	25.0					
SRD + Stem complex	18	5	3	16.7					
Utility	35	4	3	8.6					
Electricals	26	3	8	30.8					
New Add-on activity (if any)	190		57						
SPI - Schedule Performance Index	2.1			Avg % Completion					Project Manager
PV - Shut down Window - 45 days				30.0					
Note : SPI = 1 (OK) if SPI less than 1 (Behind Schedule) if SPI More than 1 (Good - Ahead of Schedule) Visit : www.ptp2.ttserver.in									