



ShutDown Day #	Daily Review Meeting - PTP 2 Extension Work						Date	Day
24							9/5/2026	Saturday
Members Present	RVP	PBS	ManiKanta	SubaRao	J Basha	Chakrpani	For The day	MTD
	Hari	Dariya vali	Naga Babu	Teja			10	185
Absent (for the day)							0	12
Key High Lights Of Yesterday	#	Task in Detail						
Incident of Accident / Fire (If Any)		NA					MTD	Zero
Name	#	Activity planned for the day						
Subba Rao		OnGoing ELE 27: 70% , ELEC 28 : 95% , ELE 97: 65% , ELE 98: 90% , ELE 20 : 30% , ELE 90 : 35% ( 6PPL)						
ManiKantta		Ongoing: MECT 16,17 : 60% , MECB 24,25 , 26 : 90% , MECB 26: 90% , (15 PPL)~ 6 Teams Ongoing : MECTH 48 : 75% , MECTH 54 : 80% , MECTH 55: 80%						
NagaBabu								
J Banasha								
(3 PPL) / Chan Basha		Ongoing : MECL 4 : 80% , MECS 16: 80% , MECS 17 : 85% , MECS 18 : 80%						
Chakrpani		Ongoing : UT 29 : 60% , UT 32 : 50% , UT 05: 55% , UT 24 : 50% , UT 25 : 65% , UT 30 : 15% (7 PPL)						
Hari		Lamian Redryer , Thrushing Line ducts wet cleaning, Cloth Cleaning						
(6 + 17 PPL)		Area Cleaning inprogress						
Contractor	Planned	Ongoing	Complete	Contractor	Planned	Ongoing	Completed	Summery
Shrinu	15	6	2	Bhanu	7	4	1	Planned
Muiddin	10	2	3	Boiler Shrinu	6	2	0	61
Abdullah	6	2	4					Completed
Rafi	17	1	4					14
Contract Manpower Summery								
Name of Contractor	For the day	MTD	Name of Contractor	For the day	MTD	TOTAL		
Shrinu Engg	19	305	Bhanu	10	144	For the day	MTD	921
Chan Basha	6	132	Bulliya	0	6			
Muiddin	6	162	Sunny	4	31	58		
Rafi	0	24	kiran and Arun	6	47			
Abdullh	4	44	Boiler Shrinu	3	26			
Material Received (If any)				Daily Wages (for the day)		Status Updation		
				Male	Female	On Zoho		
New PO/WO raised (If any)	NA			Daily Wages MTD		On Landing Page		
				Male	Female	Yes X	No	
Open Activity	Relocation of NTRM - plan and layout			468	495	Communicated		
(Need Input From TOP)				Total MTD	963	Yes	No X	
Activity Completion Matrics						Signature		
Location	Planned	Ongoing	Completed	% Completion				
Tipping Line	20	4	9	45.0				
Butts Line	24	8	12	50.0				
Thrushing ( 4 stages)	63	7	26	41.3				
NTRM + LRD+ Final Packing	10	2	2	20.0				
SRD + Stem complex	18	3	3	16.7				
Utility	35	4	4	11.4				
Electricals	28	3	8	28.6				
New Add-on activity (if any)	198		64					
SPI - Schedule Performance Index	1.3		Avg % Completion					
PV - Shut down Window - 45 days			32.3		Project Manager			
Note : SPI = 1 (OK) if SPI less than 1 (Behind Schedule) if SPI More than 1 (Good - Ahead of Schedule) Visit : www.ptp2.ttsserver.in								

22.95082