



ShutDown Day #	Daily Review Meeting - PTP 2 Extension Work						Date	Day	
26							11/5/2026	Monday	
Members Present	RVP	PBS	ManiKanta	SubaRao	J Basha	Chakrpani	For The day	MTD	
	Hari	Dariya vali	Naga Babu	Teja			10	195	
Absent (for the day)							0	12	
Key High Lights Of Yesterday	#	Task in Detail							
Incident of Accident / Fire (If Any)		NA				MTD	Zero		
Name	#	Activity planned for the day							
Subba Rao		OnGoing ELE 03 : 20% , ELE 30 : 30% , ELE 20 : 20%							
( 6PPL)									
ManiKantta		Completed : MECB 23 AND MECT 16,17 : 100% , Ongoing : MECB 24,25 , 26 : 90% , MECB 26: 90% , MECT 18,19,20 : 20 %							
(15 PPL)~ 6 Teams		Ongoing : MECTH 85,86,87,88,89,90,91,92 : 50% , MECTH 99 : 20 %							
NagaBabu									
J Banasha									
(3 PPL) / Chan Basha		Ongoing : MECL 4 : 85% , MECS 16: 80% , MECS 17 : 87% , MECS 18 : 80%							
Chakrpani		Ongoing : UT 29 : 60% , UT 32 : 50% , UT 05: 55% , UT 24 : 50% , UT 25 : 70% , UT 30 : 56%							
(7 PPL)									
Hari		2 nd Stage and 3rd Stage Area redryerside wet clothing done							
(6 + 17 PPL)		Area Cleaning inprogress along with Hauni overhead cabin and surrounding cleaning							
Contractor	Planned	Ongoing	Complete	Contractor	Planned	Ongoing	Completed	Summery	
Shrinu	15	6	2	Bhanu	7	4	1	Planned	
Muiddin	10	2	3	Boiler Shrinu	6	2	0	61	
Abdullah	6	2	4					Completed	
Rafi	17	1	6					16	
Contract Manpower Summery									
Name of Contractor	For the day	MTD	Name of Contractor	For the day	MTD	TOTAL			
Shrinu Engg	28	333	Bhanu	14	158	For the day	MTD		
Chan Basha	8	140	Bulliya	0	6		67	986	
Muiddin	6	162	Sunny	0	31	986			
Rafi	0	28	kiran and Arun	4	51				
Abdullh	4	48	Boiler Shrinu	3	29				
Material Received (If any)	Final Buts Cylinder Recived			Daily Wages (for the day)		Status Updation			
				Male	Female	On Zoho			
			33	26	Yes			No X	
New PO/WO raised (If any)	NA			Daily Wages MTD		On Landing Page			
				Male	Female	Yes X			No
Open Activty	Relocation of NTRM - plan and layout			468	495	Communicated			
(Need Input From TOP)				Total MTD	963	Yes			No X
Activity Completion Matrics						Signature			
Location	Planned	Ongoing	Completed	% Completion		Production Manager			
Tipping Line	20	6	9	45.0					
Butts Line	24	8	12	50.0					
Thrushing ( 4 stages)	63	10	32	50.8					
NTRM + LRD+ Final Packing	10	1	2	20.0					
SRD + Stem complex	18	1	4	22.2					
Utility	35	2	4	11.4					
Electricals	28	3	11	39.3					
New Add-on activity (if any)	198		74			Project Manager			
SPI - Schedule Performance Index	1.4			Avg % Completion					
PV - Shut down Window - 45 days				37.4					

26.22951

Note : SPI = 1 (OK) if SPI less than 1 (Behind Schedule) if SPI More than 1 (Good - Ahead of Schedule) Visit : www.ptp2.ttserver.in