



ShutDown Day #	Daily Review Meeting - PTP 2 Extension Work						Date	Day	
33							18/5/2026	Monday	
Members Present	RVP	PBS	ManiKanta	SubaRao	J Basha	Chakrpani	For The day	MTD	
	Hari	Dariya vali	Naga Babu	Teja			10	245	
Absent (for the day)							0	12	
Key High Lights Of Yesterday	#	Task in Detail							
Incident of Accident / Fire (If Any)			NA			MTD	Zero		
Name	#	Activity planned for the day							
Subba Rao		OnGoing ELE 29 : 75% , ELE 30 : 80% , ELE 14 : 40% , ELE 8 : 40%							
(6PPL)		ELE 22 , ELE 10 : 100%							
ManiKantta		Ongoing : MECT 18: 50% , MECT 61, 62 , 63 : 50% , MECB 24 : 80% , MECB 25: 30% , MECB 26 : 90% , MECB 22 : 40%							
(15 PPL)~ 6 Teams		Ongoing : MECTH 48 : 90% , MECTH 100 : 90%							
NagaBabu									
J Banasha		Ongoing : MECS 10 : 60% . MECL 9 : 50%							
(3 PPL) / Chan Basha		Ongoing : MECL 4 : 85% , MECS 16: 100% , MECS 17 : 100% , MECS 18 : 95% MECL 10 : 40%							
Chakrpani		Ongoing : UT 34 : 75% , UT 30: 66% , UT 29 : 76 % UT 07 : 56% , UT : 95%							
(7 PPL)									
Hari		DRF 3 Dust bag , sorrounding cleaning , Classifier inside duscts, Apron Area - Continue							
(6 + 17 PPL)		Thrushing Line Ducts , inside dust cleaning work							
Contractor	Planned	Ongoing	Complete	Contractor	Planned	Ongoing	Completed	Summery	
Shrinu	15	8	3	Bhanu	7	4	2	Planned	
Muiddin	10	1	3	Boiler Shrinu	6	2	0	76	
Abdullah	6	2	4	Chan Basha	15	2	3	Completed	
Rafi	17	1	6					21	
Contract Manpower Summery									
Name of Contractor	For the day	MTD	Name of Contractor	For the day	MTD	TOTAL			
Shrinu Engg	23	464	Bhanu	12	217	For the day	MTD		
Chan Basha	0	174	Bulliya	0	6				
Muiddin	4	201	Sunny	4	52				
Rafi	0	28	kiran and Arun	6	69			58	1343
Abdullh	4	72	Boiler Shrinu	5	60				
Material Received (If any)				Daily Wages (for the day)		Status Updation			
				Male	Female	On Zoho			
			31	30	Yes	No X			
New PO/WO raised (If any)	NA			Daily Wages MTD		On Landing Page			
				Male	Female	Yes X	No		
Open Activty	Relocation of NTRM - plan and layout			649	630	Communicated			
(Need Input From TOP)				Total MTD	1279	Yes	No X		
Activity Completion Matrics							Signature		
Location	Planned	Ongoing	Completed	% Completion					
Tipping Line	20	4	10	50.0					
Butts Line	24	8	12	50.0					
Thrushing (4 stages)	63	8	27	42.9					
NTRM + LRD+ Final Packing	10	1	3	30.0		Production Manager			
SRD + Stem complex	18	0	9	50.0					
Utility	36	3	13	36.1					
Electricals	30	2	21	70.0					
New Add-on activity (if any)	201		95						
SPI - Schedule Performance Index	0.35			Avg % Completion					
PV - Shut down Window - 45 days				47.3		Project Manager			
Note : SPI = 1 (OK) if SPI less than 1 (Behind Schedule) if SPI More than 1 (Good - Ahead of Schedule) Visit : www.ptp2.ttsserver.in									

27.63158