



ShutDown Day #		Daily Review Meeting - PTP 2 Extension Work						Date	Day
15								30/04/2026	Thrusday
Members Present		RVP	PBS	ManiKanta	SubaRao	J Basha	Chakrpani	For The day	MTD
		Hari	Dariya vali	Naga Babu	Teja			10	118
Absent (for the day)		NA						0	9
Key High Lights Of Yesterday	#	Task in Detail							
Incident of Accident / Fire (If Any)			NA				MTD	Zero	
Name	#	Activity planned for the day							
Subba Rao		Activy On Going ELE 13: 60% ELE 08 : 60 % ELE 02 : 60 % ELE 12 : 50% ELE 09 : 60% ELE 10-11 : 25%							
( 6PPL)		Completed :							
ManiKantta		Completed: MECTH 52 : 100% MECB 27 ,36 , 30 ,31 : 100% , MECTH 47 : 100% , MECT 9 ,13,14,15 - 100%							
(15 PPL)~ 6 Teams		Ongoing : MECTH 21 : 35% , MECB 26: 85% , MECTH 46,50 ,53 , 57 , 59 , 60 : 60 % , MECT 2 : 60 % MECTH 64 , 84 : 80%							
NagaBabu		Tipping knives Inhouse making							
J Banasha									
(3 PPL) / Chan Basha		Ongoing : MECS 12 : 65 % , MECL 7 : 75 % , MECL 10 : 40% , MECS 16 , 9: 55%							
Chakrpani		Ongoing : UT07 : 50% UT08 : 75% UT10 : 50% UT13 : 40% UT23 : 45% UT25 : 45% UT 29 : 35%							
(7 PPL)		UT16 : 45% and UT 28 : 15% UT 05 : 35%							
Hari		First Stage Thrushing Top Roof Area Air Cleaning							
(6 + 17 PPL)		Area Cleaning inprogress							
Contractor	Planned	Ongoing	Complete	Contractor	Planned	Ongoing	Completed	Summery	
Shrinu	14	4	2	Bhanu	2	2	0	Planned	
Muiddin	10	8	2	Boiler Shrinu	6	2	0	52	
Abdullah	6	4	2					Completed	
Rafi	14	0	0					6	
Contract Manpower Summery									
Name of Contractor	For the day	MTD	Name of Contractor	For the day	MTD	TOTAL			
Shrinu Engg	21	206	Bhanu	12	76	For the day	MTD	61	537
Chan Basha	9	80	Bulliya	0	6				
Muiddin	8	98	Sunny	0	23				
Rafi	0	0	kiran and Arun	7	20				
Abdullh	4	26	Boiler Shrinu	0	2				
Material Received (If any)	Remaining fans From Dyroco			Daily Wages (for the day)		Status Updation			
				Male	Female	On Zoho			
				28	29	Yes	No X		
New PO/WO raised (If any)	NA			Daily Wages MTD		On Landing Page			
				Male	Female	Yes X	No		
Open Activty (Need Input From TOP)	Relocation of NTRM - plan and layout			363	395	Communicated			
				Total MTD	758	Yes	No X		
Activity Completion Matrics						Signature			
Location	Planned	Ongoing	Completed	% Completion		Production Manager			
Tipping Line	20	4	8	40.0					
Butts Line	24	6	10	41.7					
Thrushing ( 4 stages)	63	4	24	38.1					
NTRM + LRD+ Final Packing	4	1	1	25.0					
SRD + Stem complex	18	3	3	16.7					
Utility	35	4	3	8.6					
Electricals	26	3	8	30.8					
New Add-on activity (if any)	190		57						
SPI - Schedule Performance Index	2.0			Avg % Completion					Project Manager
PV - Shut down Window - 45 days				30.0					
Note : SPI = 1 (OK) if SPI less than 1 (Behind Schedule) if SPI More than 1 (Good - Ahead of Schedule) Visit : www.ptp2.ttsserver.in									