



ShutDown Day #	Daily Review Meeting - PTP 2 Extension Work						Date	Day		
16							1/5/2026	Friday		
Members Present	RVP	PBS	ManiKanta	SubaRao	J Basha	Chakrpani	For The day	MTD		
	Hari	Dariya vali	Naga Babu	Teja			10	118		
Absent (for the day)	NA						0	9		
Key High Lights Of Yesterday	#	Task in Detail								
Incident of Accident / Fire (If Any)	NA						MTD	Zero		
Name	#	Activity planned for the day								
Subba Rao		Activy On Going ELE 13: 60% ELE 08 : 60 % ELE 02 : 60 % ELE 12 : 50% ELE 09 : 60% ELE 10-11 : 25%								
(6PPL)		Completed :								
ManiKantta		Completed: MECTH 52 : 100% MECB 27 ,36 , 30 ,31 : 100% , MECTH 47 : 100% , MECT 9 ,13,14,15 - 100%								
(15 PPL)~ 6 Teams		Ongoing : MECTH 21 : 35% , MECB 26: 85% , MECTH 46,50 ,53 ,57, 59, 60 : 60 % , MECT 2 : 60 % MECTH 64 , 84 : 80%								
NagaBabu		Tipping knives Inhouse making								
J Banasha										
(3 PPL) / Chan Basha		Ongoing : MECS 12 : 65 % , MECL 7 : 75 % , MECL 11 : 70% , MECS 16 , 9: 55%								
Chakrpani		Ongoing : UT07 : 50% UT08 : 75% UT10 : 50% UT13 : 40% UT23 : 45% UT25 : 45% UT29 : 35%								
(7 PPL)		UT16 : 45% and UT 28 : 15% UT 25 : 35%								
Hari		First Stage Thrushing Top of Area Air Cleaning								
(6 + 17 PPL)		Area Cleaning in progress								
Contractor	Planned	Ongoing	Complete	Contractor	Planned	Ongoing	Completed	Summary		
Shrinu	1	2	2	Bhanu	2	2	0	Planned		
Muiddin	8	8	2	Boiler Shrinu	6	2	0	52		
Abdullah	6	4	2					Completed		
Rafi	0	0	0					6		
Contractor Manpower Summary										
Name of Contractor	For the day	MTD	Name of Contractor	For the day	MTD	TOTAL				
Shrinu Engg	21	206	Bhanu	12	76	For the day	MTD			
Chan Basha	9		Bulliya	0	6		61	537		
Muiddin	8	96	Sunny	0	23	61		537		
Rafi	0		kiran and Arun	7	20			61	537	
Abdullh	4		Boiler Shrinu	0	2				61	537
Material Received (If any)	Rel. from Dyrocol			Daily Wages (for the day)		Status Updation				
				Male	Female	On Zoho				
				28	29	Yes No X				
New PO/WO raised (If any)	NA			Daily Wages MTD		On Landing Page				
				Male	Female	Yes X No				
Open Activity	Relocation of NTRM - plan and layout			363	395	Communicated				
(Need Input From TOP)				Total MTD	758	Yes No X				
Activity Completion Matrics						Signature				
Location	Planned	Ongoing	Completed	% Completion		Production Manager				
Tipping Line	20	4	8	40.0						
Butts Line	24	6	10	41.7						
Thrushing (4 stages)	63	4	24	38.1						
NTRM + LRD+ Final Packing	4	1	1	25.0						
SRD + Stem complex	18	3	3	16.7						
Utility	35	4	3	8.6						
Electricals	26	3	8	30.8						
New Add-on activity (if any)	190		57			Project Manager				
SPI - Schedule Performance Index	1.9			Avg % Completion						
PV - Shut down Window - 45 days				30.0						
Note : SPI = 1 (OK) if SPI less than 1 (Behind Schedule) if SPI More than 1 (Good - Ahead of Schedule) Visit : www.ptp2.ttserver.in										