



ShutDown Day #		Daily Review Meeting - PTP 2 Extension Work					Date	Day	
10							26/04/2026	Sunday	
Members Present		RVP	PBS	ManiKanta	SubaRao	J Basha	Chakrpani	For The day	MTD
		Hari	Dariya vali	Naga Babu	Teja			10	88
Absent (for the day)							0	9	
Key High Lights Of Yesterday	#	Task in Detail							
Incident of Accident / Fire (If Any)			NA			MTD	Zero		
Name	#	Activity planned for the day							
Subba Rao ( 6PPL)		Activity On Going ELE 03: 80% ELE 08 : 50 % ELE 02 : 50 % ELE 26 : 50%							
ManiKantta (15 PPL)~ 6 Teams		Completed :							
		Ongoing : MECB 06-07 : 50% , MECTH - 50% , MECTH 30%							
NagaBabu									
J Banasha (3 PPL) / Chan Basha		MECS 16 : 10 % STARTED TODAY							
		Ongoing : MECS 12 : 60 % , MECL 7 : 60 %							
Chakrpani (7 PPL)		Ongoing : UT07 : 35% UT08 : 70% UT10 : 40% UT13 : 30% UT23 : 25% UT25 : 40% UT 29 : 20%							
		UT16 : 40% and UT 28 : 15% UT 05 : 30%							
Hari (6 + 17 PPL)		First Stage Thrushing Top Roof Area Air Cleaning							
		Area Cleaning inprogress							
Contractor	Planned	Ongoing	Complete	Contractor	Planned	Ongoing	Completed	Summery	
Shrinu	14	3	2	Bhanu	2	1		Planned	
Muiddin	9	3	0					39	
Abdullah								Completed	
Rafi	14	0						3	
Contractor Empower Summery									
Name of Contractor	For the day	MTD	Name of Contractor	For the day	MTD	TOTAL			
Shrinu Engg	14	148	Bhanu	2	44	For the day	MTD		
Chan Basha	9	4	Chan Basha	0	6				
Muiddin	5	75	Sunil	0	19				
Rafi	0	0	Rafi	9	9				
Abdullh		22							
Material Received (If any)				Daily Wages (for the day)		Status Updation			
				Male	Female	On Zoho			
				30	24	Yes No X			
New PO/WO raised (If any)				Daily Wages MTD		On Landing Page			
				Male	Female	Yes X No			
Open Activity (Need Input From TOP)		On or NTRM - plan and layout		261	281	Communicated			
				Total MTD	542	Yes No X			
Activity Completion Matrics						Signature			
Location	Planned	Ongoing	Completed	% Completion		Production Manager			
Tipping Line	20	4	4	20.0					
Butts Line	24	5	6	25.0					
Thrushing ( 4 stages)	63	6	19	30.2					
NTRM + LRD+ Final Packing	4	5	1	25.0					
SRD + Stem complex	18	1	2	11.1					
Utility	35	4	3	8.6					
Electricals	26	2	4	15.4					
New Add-on activity (if any)	190		39						
SPI - Schedule Performance Index	2.1		Avg % Completion		Project Manager				
PV - Shut down Window - 45 days			20.5						
Note : SPI = 1 (OK) if SPI less than 1 (Behind Schedule) if SPI More than 1 (Good - Ahead of Schedule) Visit : www.ptp2.ttserver.in									