



ShutDown Day #	Daily Review Meeting - PTP 2 Extension Work						Date	Day	
23							8/5/2026	Friday	
Members Present	RVP	PBS	ManiKanta	SubaRao	J Basha	Chakrpani	For The day	MTD	
	Hari	Dariya vali	Naga Babu	Teja			10	175	
Absent (for the day)							0	12	
Key High Lights Of Yesterday	#	Task in Detail							
Incident of Accident / Fire (If Any)		NA				MTD	Zero		
Name	#	Activity planned for the day							
Subba Rao		OnGoing ELE 27: 65%, ELEC 28 : 95%, ELE 97: 60%, ELE 98: 90%, ELE 20 : 20%, ELE 90 : 25%							
(6PPL)									
ManiKantta		Ongoing: MECT 16,17 : 50%, MECB 24,25 , 26 : 90%, MECB 26: 85% ,							
(15 PPL)~ 6 Teams		Ongoing : MECTH 48 : 65%, MECTH 54 : 80%, MECTH 55: 75%							
NagaBabu		Classifier Door Lock - work in progress							
J Banasha									
(3 PPL) / Chan Basha		Ongoing : MECL 4 : 75%, MECS 16: 80%, MECS 17 : 80%, MECS 18 : 80%							
Chakrpani		Ongoing : UT 29 : 58%, UT 32 : 47%, UT 05: 53%, UT 24 : 50%, UT 25 : 65%, UT 30 : 5%							
(7 PPL)									
Hari		Lamian Redryer , Thrushing Line ducts wet cleaning. Cloth Cleaning							
(6 + 17 PPL)		Area Cleaning inprogress							
Contractor	Planned	Ongoing	Complete	Contractor	Planned	Ongoing	Completed	Summery	
Shrinu	15	6	2	Bhanu	7	4	1	Planned	
Muiddin	10	2	3	Boiler Shrinu	6	2	0	61	
Abdullah	6	2	4					Completed	
Rafi	17	1	4					14	
Contract Manpower Summery									
Name of Contractor	For the day	MTD	Name of Contractor	For the day	MTD	TOTAL			
Shrinu Engg	21	286	Bhanu	15	134	For the day	MTD		
Chan Basha	8	126	Bulliya	0	6		72	874	
Muiddin	6	156	Sunny	4	31	874			
Rafi	3	24	kiran and Arun	6	47				
Abdullh	4	41	Boiler Shrinu	5	23				
Material Received (If any)				Daily Wages (for the day)		Status Updation			
				Male	Female	On Zoho			
			33	26	Yes			No X	
New PO/WO raised (If any)	NA			Daily Wages MTD		On Landing Page			
				Male	Female	Yes X			No
Open Activty	Relocation of NTRM - plan and layout			468	495	Communicated			
(Need Input From TOP)				Total MTD	963	Yes			No X
Activity Completion Matrics						Signature			
Location	Planned	Ongoing	Completed	% Completion		Production Manager			
Tipping Line	20	4	9	45.0					
Butts Line	24	8	12	50.0					
Thrushing (4 stages)	63	7	26	41.3					
NTRM + LRD+ Final Packing	10	2	2	20.0					
SRD + Stem complex	18	3	3	16.7					
Utility	35	4	4	11.4					
Electricals	28	3	8	28.6					
New Add-on activity (if any)	198		64			Project Manager			
SPI - Schedule Performance Index	1.4			Avg % Completion					
PV - Shut down Window - 45 days				32.3					
Note : SPI = 1 (OK) if SPI less than 1 (Behind Schedule) if SPI More than 1 (Good - Ahead of Schedule) Visit : www.ptp2.ttserver.in									

22.95082